

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Central Avenue Public School	Mechanical Upgrades	07/01/2024	12/31/2024	100%
Elliot Lake Secondary School	Courtyard and Stairs	07/01/2024	08/15/2024	90%
Hornepayne JK-12 School	Lighting Upgrades	07/01/2024	01/30/2025	90%
Kina Awiiya	Mechanical Upgrades	05/01/2024	03/31/2025	80%
Korah C & VS	Exterior and Interior Upgrades	01/01/2024	12/30/2024	80%
Riverview Public School	Exterior and Interior Upgrades	05/01/2024	03/31/2025	95%
Tarentorus Public School	Exterior and Interior Upgrades	01/01/2024	09/30/2024	100%
White Pines C & VS	Exterior and Interior Upgrades	02/01/2024	03/31/2025	90%